

FFY 2025 - 2029 STP - Shared Fund Contingency Program Status Report: February 2025

PROJECT INFORMATION							REQUESTED FUNDING							TARGET AUTH	CURRENT STATUS		PRIOR STATUS		
Rank	CFP ID	TIP IP	Project	Council/Lead	Sponsor	Phases	2024	2025	2026	2027	2028	Min Acceptable	5-year Total	Project Total	Date	Status	Status Date	Status	Status Date
18	01-23-0008	01-12-0014	Van Buren Street Bridge over the South Branch of the Chicago River	CDOT	CDOT	CON			\$15,979,200			\$7,989,600	\$15,979,200	\$23,899,000	8/2025	Pre-final plans targeting 8/2026 for a 1/2027 target letting.	12/31/2024	Pre-final plans targeting 5/2025 for a 8/2025 target letting.	9/30/2024
19	08-23-0007	08-16-0024; 08-00-0009	Illinois Route 53 from South of Illinois Route 56 (Butterfield Road) to Park Boulevard	DuPage	DuPage County	C/CE			\$16,284,000			\$14,248,500	\$16,284,000	\$28,120,626	1/2026	No change. Initial phase 2 kick-off held 6/12/13; Pre-final plans anticipated 5/2026 for 11/2026 target letting	12/31/2024	Initial phase 2 kick-off held 6/12/13; Pre-final plans anticipated 5/2026 for 11/2026 target letting	9/24/2024
25	03-23-0026	03-09-0073	IL 19 (Irving Park Road) from Schaumburg Road to Bartlett Road (Entire Project)	Northwest	Streamwood	C/CE	\$2,248,048					\$2,123,527	\$2,248,048	\$17,897,029	9/2024	Project under construction; 94% complete as of 10/13/23; ENG2 95% expended as of 2/23/2023. P8VI787	12/17/2024	Project under construction; 94% complete as of 10/13/23; ENG2 95% expended as of 2/23/2023. P8VI787	9/30/2024
27	03-23-0027	03-20-0049	Bernard Drive Reconstruction from Arlington Heights Road to Lincoln Terrace	Northwest	Buffalo Grove	C/CE			\$3,946,188			\$2,000,000	\$3,946,188	\$8,361,125	9/2024	Final plans submitted 7/10/24 for the 09/2024 letting. Consideration of moving funding to active program will be held until construction is nearing completion.	12/10/2024	Final plans submitted 6/10/24 for the 10/2024 letting. Consideration of moving funding to active program will be held until construction is nearing completion.	9/11/2024
28	06-23-0006	06-03-0005	143rd Street from Will-Cook Road to Wolf Road	Southwest	Orland Park	C/CE		\$10,282,688				\$10,282,688	\$10,282,688	\$15,426,864	4/2025	Pre-final plans anticipated 10/2025 for a 4/2026 letting	12/31/2024	Pre-final plans anticipated 10/2025 for a 4/2026 letting	9/30/2024
29	03-23-0017		Wheeling Road from IL 68 (Dundee Rd) to Palatine Rd	Northwest	Wheeling	ROW		\$509,000				\$509,000	\$509,000	\$22,217,789	10/2024	Design approval received 1/2023; pre-final plans targeting 8/2025; ROW initiation started 7/2024 for 11/2025 certification and 1/2026 letting.	12/20/2024	Design approval received 1/2023; pre-final plans targeting 8/2025; ROW initiation started 7/2024 for 11/2025 certification and 1/2026 letting.	9/27/2024
29	03-23-0017		Wheeling Road from IL 68 (Dundee Rd) to Palatine Rd	Northwest	Wheeling	C/CE			\$14,692,752			\$15,708,000	\$14,692,752	\$22,217,789	1/2026	Design approval received 1/2023; pre-final plans targeting 8/2025; ROW initiation started 7/2024 for 11/2025 certification and 1/2026 letting.	12/20/2024	Design approval received 1/2023; pre-final plans targeting 8/2025; ROW initiation started 7/2024 for 11/2025 certification and 1/2026 letting.	9/27/2024
30	07-23-0020		Steger Road Improvement Project: Central Ave to Governors Hwy	South	University Park	ENG1		\$817,957				\$817,957	\$817,957	\$22,248,442	1/2026	No status update submitted.		QBS anticipated to begin 1/2025.	9/17/2024
32	09-23-0010	09-20-0089	Dundee Avenue Reconstruction from Page Avenue to Enterprise Street	Kane/Kendall	Elgin	CON	\$1,500,000					\$500,000	\$1,500,000	\$10,741,158	1/2025	Final plans submitted 6/10/2024; ROW certification received 11/2024 for a 1/2025 letting. KKCOM awarded STP-L cost increase 4/2024.	12/17/2024	Final plans submitted 6/10/2024; ROW certification anticipated 12/2024 for a 1/2025 letting. KKCOM awarded STP-L cost increase 4/2024.	9/20/2024
33	09-23-0020	09-02-0007	Randall Rd at Hopps Rd	Kane/Kendall	Kane County	CON			\$22,241,400			\$6,485,760	\$22,241,400	\$58,121,230	11/2026	No change; Pre-final plans anticipated 5/2026 for an 11/2026 letting.	12/30/2024	No change; Pre-final plans anticipated 5/2026 for an 11/2026 letting.	9/30/2024
34	09-23-0004	09-16-0013	Wolfs Crossing Road and Douglas Road Intersection Improvements (Seg 3)	Kane/Kendall	Oswego	C/CE		\$4,584,000				\$3,660,000	\$4,584,000	\$11,392,613	1/2025	DA received 6/2020; final plans submittal and ROW certification planned 2/2025 for a 3/2025 target letting.	12/20/2024	DA received 6/2020; Pre-final plans submittal and ROW certification planned 12/2024 for an 1/2025 target letting.	9/29/2024
38	11-23-0007		UP-NW Woodstock Rail Yard	McHenry Co DOT	McHenry County	CON				\$22,000,000	\$22,000,000	\$1	\$44,000,000	\$107,800,000	2/2028	No change. NEPA initiated 12/2023. Final design verification anticipated 5/2027. Target 5/2028 construction. Public meeting held 3/21/2024. FTA processing anticipated.	12/9/2024	NEPA initiated 12/2023. Final design verification anticipated 5/2027. Target 5/2028 construction. Public meeting held 3/21/2024. FTA processing anticipated.	9/27/2024
41	09-23-0014	09-22-0008	Ridge Road Reconstruction	Kane/Kendall	Kendall County	CON			\$10,000,000				\$10,000,000	\$27,000,000	3/2026	No change. Design approval received 6/8/2024, pre-final plans expected 10/2025, and ROW clearance expected 3/2026.	12/12/2024	Design approval received 6/8/2024, pre-final plans expected 10/2025, and ROW clearance expected 3/2026.	9/4/2024
43	06-23-0007	06-00-0042	143rd Street from Wolf Road to Southwest Highway	Southwest	Orland Park	C/CE				\$34,600,593		\$25,000,000	\$34,600,593	\$65,842,148	3/2027	No change; Phase 2 kick-off held 3/8/2024; Pre-final plans anticipated 5/2025 for a 3/2027 letting.	12/13/2024	No change; Phase 2 kick-off held 3/8/2024; Pre-final plans anticipated 5/2025 for a 3/2027 letting.	9/23/2024
44	10-23-0013	10-23-0044	Hazel Avenue Improvements	Lake	Deerfield	C/CE	\$5,559,643					\$5,617,392	\$5,559,643	\$10,676,712	11/2024	Pre-final plans submitted 5/31/2024; Final plans submitted 7/29/2024; made it onto the 11/2024 letting.	12/9/2024	Pre-final plans submitted 5/31/2024; Final plans submitted 7/29/2024 for a 11/2024 target letting.	9/6/2024
		01-21-0016	Grand Avenue from Fullerton to Des Plaines (Ogden to Jefferson Road Reconstruction stage)	CDOT	CDOT	CON			\$9,896,891				\$9,896,891	\$60,487,635	3/2026	Moved to contingency with target letting moving to 03/2026. Pre-final plans anticipated 09/2025.	1/16/2025	Pre-final plans anticipated 10/2024 for a 6/2025 target letting.	9/30/2024