

FFY 2022 - 2026 STP - Shared Fund Active Program Status Report: August 2023

FFY 2023

TIP ID	Project	Sponsor	Programmer	Fund Source	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
07-19-0017	University Park Metra Reconstruction	University Park	South Council	STP-SF	\$2,500,000	TDCH	\$500,000	\$2,500,000	100%	\$34,900,000	3/31/2023	ENG1	N/A - Auth 1/10/23 (AC)	\$2,404,825	\$95,175	Funds authorized. Kick-off anticipated 7/2023.	6/22/2023	Funds authorized. Kick-off anticipated 6/2023.	3/22/2023
01-12-0012	Canal Street Viaducts - Adams to Madison stage	CDOT	CDOT	STP-SF	\$16,000,000	SOCC, Rebuild Illinois, STP-L	\$7,000,000	\$29,850,000	80%	\$34,055,500	3/31/2023	CON/CE	N/A - Auth 2/22/23 (AC)	\$16,000,000	\$0	Authorized (AC) 2/22/2023; CDOT letting anticipated 7/2023, with NTP issued 9/2023.	6/27/2023	Authorized (AC) 2/22/2023; CDOT letting anticipated 4/2023, with NTP issued 6/2023.	3/28/2023
16-19-0033	CTA Green Line Austin Station Accessibility Improvements	CTA	CTA	STP-SF	\$13,930,000	Local	\$3,693,666	\$17,623,666	80%	\$25,541,166	3/31/2023	CON	N/A - Auth 7/28/23	\$13,930,000	\$0	FTA transfer completed 2/21/2023. FTA grant amendment is in progress. Notice to proceed anticipated 9/2023. FTA grant amendment executed 7/28/23.	7/28/2023	FTA transfer completed 2/21/2023. FTA grant amendment is in progress. Notice to proceed anticipated 9/2023.	6/30/2023
09-11-0025	Prairie Street Improvements - Wilson Street to Pine Street (Stage 2)	Batavia	Kane/Kendall Council	STP-SF	\$1,527,050	Local, GCPF	\$3,038,899	\$4,565,949	70%	\$5,045,560	3/31/2023	CON/CE	N/A - Auth 5/10/23 (AC)	\$1,527,050	\$0	June bid rejected. Letting rescheduled for 11/2023.	6/30/2023	Waiting on BNSF C&M agreement and easement document. ICC judgement issued 1/2023. All other paperwork was in for April letting, but project has been bumped to June.	3/29/2023
03-21-0003	IL 59 Bicycle and Pedestrian Overpass	Streamwood	Northwest Council	STP-SF	\$482,855	Local, TAP-L, ITEP	\$4,997,145	\$5,480,000	9%	\$6,330,000	9/30/2023	CON/CE	N/A - Auth 6/28/23 (AC)	\$482,855	\$0	Final plans submitted 4/2023 for an 8/2023 target letting. Funds authorized in AC for that letting. Sponsor had requested and been approved for an obligation deadline extension that is not needed.	6/23/2023	Pre-final plans submitted 2/2023 for an 8/2023 target letting.	3/7/2023
07-19-0009	Cottage Grove Avenue grade separation (CREATE GS23a)	Cook DOTH	Cook DOTH	STP-SF	\$2,000,000	TDCH	\$400,000	\$2,000,000	100%	\$59,000,000	9/30/2023	ENG1	8/2023	\$0		Phase 1 QBS closed. Consultant selection anticipated 8/2023. Staff approved obligation deadline extension 7/31/2023.	7/31/2023	Phase 1 QBS ad planned for 4/2023 with consultant selection 8/2023	6/15/2023
03-09-0073	Irving Park Road at Bartlett Road	Streamwood	Northwest Council	STP-SF	\$29,520	Local	\$107,280	\$135,900	80%	\$4,887,000	9/30/2023	ENG2	Supp	\$0		Cost increase approved by staff 2/27/23. 95% of already obligated funds are expended as of 2/23/2023.	6/20/2023	Cost increase approved by staff 2/27/23. Request for CON/CE funding to fill STP-L gap submitted in current CFP.	3/22/2023
09-14-0019	East New York Street	Aurora	Kane/Kendall Council	STP-SF	\$1,221,385	Local	\$5,286,338	\$9,633,323	23%	\$11,173,133	9/30/2023	CON	Supp	\$0		Cost increase submitted during current CFP approved by staff 7/6/23, including obligation deadline extension. Project is under construction and 88% expended as of 8/10/2023. Final invoice anticipated 12/2023.	8/10/2023	Cost increase submitted during current CFP approved by staff 7/6/23. Project is under construction and 76% expended as of 5/25/2023. Final invoice anticipated 12/2023.	6/21/2023
08-06-0028	North Aurora Rd (FAU Route 1509) Pennsbury Ln to Frontenac Rd	Naperville	DuPage Council	STP-SF	\$9,800,000	Local/ICC	\$22,357,000	\$32,157,000	38%	\$38,365,840	3/31/2023	CON	1/2024	\$0		ROW certification delayed due to negotiations with ComEd for a utility pole relocation and easement; target letting shifted to 1/2024. Request for additional funding submitted in current CFP is recommended for funding in FFY 2024.	6/15/2023	ROW certification anticipated 8/2023 for a 9/2023 letting. Request for additional funding submitted in current CFP.	3/7/2023
Project(s) below will require use of redistribution to be obligated this FFY.																			
03-14-0010	U.S. Route 14 Grade Separation at the Canadian National Railway -- Barrington	Barrington	Northwest Council	STP-SF	\$37,947,672	Private, Local, State	\$9,516,918	\$47,464,590	80%	\$73,465,590	9/30/2023	CON/CE	1/2024	\$0		Pre-final plans submittal targeting 7/2023 and ROW certification targeting 8/2023 for a 1/2024 letting. Request for additional funding submitted in current CFP is recommended for funding in FFY 2024. Obligation deadline extension requested and approved by staff.	6/26/2023	Pre-final plans submittal targeting 4/2023 and ROW certification targeting 8/2023 for a 9/2023 letting. Request for additional funding submitted in current CFP.	3/21/2023

Requests for cost increases

TIP ID	Project	Sponsor	Programmer	Fund Source	Additional STP-SF Requested	Match Source(s)	Additional Match Amount	Phase Total	Max % STP-SF	Project Total	Date of Request	Phase	Target Let / Auth.	Prior Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Reason for Request
08-06-0028	North Aurora Rd (FAU Route 1509) Pennsbury Ln to Frontenac Rd	Naperville	DuPage Council	STP-SF	\$2,800,000	Local/ICC	\$700,000	\$29,974,000	38%	\$33,839,840	10/13/2022	CON	9/2023 (Auth 8/2023)	\$0		ROW certification delayed due to negotiations with ComEd for a utility pole relocation and easement; target letting shifted to 1/2024. Request for additional funding submitted in current CFP is recommended for funding in FFY 2024.	6/15/2023	Request submitted during the FFY 2022 - 2026 call for projects.
09-11-0025	Prairie Street Improvements - Wilson Street to Pine Street (Stage 2)	Batavia	Kane/Kendall Council	STP-SF	\$34,879	Local	\$14,949	\$49,828	70%	\$6,980,173	1/6/2022	ENG2	Supp	\$243,600		June bid rejected. Letting rescheduled for 11/2023. 86% of obligated funds expended. Last paid 1/19/2023. Upon confirming request amount, staff will process this cost increase.	6/30/2023	Reason not provided. Staff has requested additional information

FFY 2024

TIP ID	Project	Sponsor	Programmer	Fund Source	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
01-12-0013	LaSalle Street Bridge and Viaduct over Chicago River	CDOT	CDOT	STP-SF	\$39,200,000	SOCC	\$9,800,000	\$49,000,000	80%	\$52,000,000	9/30/2024	CON/CE	3/2024	\$0		Pre-final plans expected to be submitted 8/2023	6/30/2023	No change; Pre-final plans expected to be submitted 8/2023	3/29/2023

FFY 2022 - 2026 STP - Shared Fund Active Program Status Report: August 2023

FFY 2025

TIP ID	Project	Sponsor	Programmer	Fund Source	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
01-98-0072	Milwaukee Avenue from Gale St to Jefferson St (Logan to Armitage stage)	CDOT	CDOT	STP-SF	\$9,440,000	Local	\$3,110,000	\$12,550,000	75%	\$77,853,727	9/30/2025	CON	9/2025	\$0		Phase 2 kick-off anticipated 9/2023; Pre-final plans targeting 3/2025 for 9/2025 letting.	6/30/2023	Phase 2 kick-off anticipated 9/2023; Pre-final plans targeting 6/2024 for 12/2024 letting.	3/30/2023
07-21-0008	Dixie Highway Corridor Improvement Project: 138th St to 159th St	Harvey	South Council	STP-SF	\$1,432,466	TDCH	\$286,493	\$1,432,466	100%	\$36,398,141	9/30/2025	ENG1	11/2024	\$0		No change; Phase 1 QBS anticipated to begin 10/2023	6/15/2023	Phase 1 QBS anticipated to begin 10/2023	3/15/2023
08-20-0022	Bicycle and Pedestrian Overpass over IL 83	Elmhurst	DuPage Countil	STP-SF	\$278,400	Local	\$69,600	\$348,000	80%	\$3,371,700	9/30/2025	CE	9/2025 (Auth 8/2025)	\$0		Design approval anticipated 7/2023; Pre-finals anticipated 4/2025 for a 9/2025 letting.	6/23/2023	Design approval anticipated 6/2023; Pre-finals anticipated 4/2025; Target 9/2025 letting.	3/23/2023
05-16-0001	16th Street Traffic Improvements	Berwyn	Central Council	STP-SF	\$2,197,468	Local, STP-L	\$2,935,617	\$5,133,085	43%	\$6,200,510	9/30/2025	CON	3/2025	\$0		Phase 2 kick-off anticipated 7/2023; Pre-final plans targeting 7/2023 for a 3/2025 letting	6/30/2023	Phase 2 kick-off anticipated 5/2023; Pre-final plans targeting 7/2023 for a 3/2025 letting	3/31/2023
01-98-0068	Grand Avenue from Fullerton to Des Plaines (Ogden to Jefferson Road Reconstruction stage)	CDOT	CDOT	STP-SF	\$9,896,891	Local	\$3,303,109	\$13,200,000	75%	\$60,487,635	9/30/2025	CON	6/2025	\$0		No change; Pre-final plans targeting 2/2024 for a 6/2025 letting.	6/30/2023	Pre-final plans targeting 2/2024 for a 6/2025 letting.	3/30/2023
07-94-0027	Joe Orr Rd Extension	Cook DOTH	South Council	STP-SF	\$2,500,000	Local	\$10,879,808	\$13,379,808	20%	\$13,379,808	3/17/2023	CON	7/2025	\$0		No change; Pre-final plans submittal targeting 6/2024 and ROW certification targeting 12/2024 for a 7/2025 target letting	6/15/2023	Pre-final plans submittal targeting 6/2024 and ROW certification targeting 12/2024 for a 7/2025 target letting	3/10/2023

FFY 2026

TIP ID	Project	Sponsor	Programmer	Fund Source	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
01-12-0015	Grand Avenue Bridge over North Branch of the Chicago River	CDOT	CDOT	STP-SF	\$17,600,000	STP-L, Local	\$16,900,000	\$34,500,000	51%	\$37,989,115	9/30/2026	CON	4/2024	\$0		No change; Phase 2 Kick-off held 11/8/22. Pre-final plans targeting 12/2023, for a 4/2024 letting.	6/30/2023	Phase 2 Kick-off held 11/8/22. Pre-final plans targeting 12/2023, for a 4/2024 letting.	3/29/2023
07-21-0007	Ashland Ave Complet Streets Road Modernization (120th St to Thornton Rd)	Calumet Park	South Council	STP-SF	\$500,000	TDCH	\$100,000	\$500,000	100%	\$7,771,551	9/30/2026	ENG1	11/2025	\$0		No change; Phase 1 consultant selection anticipated 12/2024.	6/28/2023	Phase 1 consultant selection anticipated 12/2024.	3/31/2023
06-16-0007	131st Street from Pulaski Road to Kedzie Avenue	Alsip	Southwest Council	STP-SF	\$3,280,570	Local, STP-L, Econ Dev	\$5,819,430	\$9,100,000	36%	\$11,815,000	9/30/2026	CON	11/2025 (Auth 9/2025)	\$0		Phase 2 kick-off anticipated 8/2023. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	6/22/2023	Phase 2 kick-off anticipated 5/2023. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	3/27/2023
06-16-0007	131st Street from Pulaski Road to Kedzie Avenue	Alsip	Southwest Council	STP-SF	\$825,000	Local, STP-L, Econ Dev	\$540,000	\$1,365,000	60%	\$11,815,000	9/30/2026	CE	11/2025 (Auth 9/2025)	\$0		Phase 2 kick-off anticipated 8/2023. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	6/22/2023	Phase 2 kick-off anticipated 5/2023. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	3/27/2023