

## FFY 2022 - 2026 STP - Shared Fund Active Program Status Report: July 2022

### FFY 2022

TIP ID	Project	Sponsor	Programmer	Fund Source	STP-SF Programmed	Match Source(s)	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
03-14-0010	U.S. Route 14 Grade Separation at the Canadian National Railway -- Barrington	Barrington	Northwest Council	STP-SF	\$8,480,000	State	n/a - authorized	ROW	N/A - Auth (11/23/2021)	\$8,480,000	\$0	ROW certification expected 3/2023	6/17/2022	ROW certification expected 11/2022.	3/24/2022
01-12-0012	Canal Street Viaducts - Adams to Madison stage	CDOT	CDOT	STP-SF	\$16,000,000	SOCC, Rebuild Illinois, STP-L	6/30/2022	CON/CE	4/2022 (Auth 3/2022)	\$0		UIGA approval and local letting anticipated 7/2022	6/21/2022	UIGA approval and local letting anticipated 4/2022; Obligation deadline extended to 6/30/22.	3/28/2022
07-19-0017	University Park Metra Reconstruction	University Park	South Council	STP-SF	\$2,500,000	TDCH	6/30/2022	ENG1	6/2022	\$0		Revised draft agreements submitted 4/2022; Approval anticipated 7/2022.	6/30/2022	Revised draft agreements submitted 4/2022; Obligation deadline extended to 6/30/22.	4/1/2022
08-06-0028	North Aurora Rd (FAU Route 1509) Pennsbury Ln to Frontenac Rd	Naperville	DuPage Council	STP-SF	\$9,800,000	Local/ICC	3/17/2023	CON	11/2022 (Auth 10/2022)	\$0		Responding to pre-final plans comments; final plans targeting 8/2022 for 11/2022 target letting.	6/9/2022	Pre-final plans submitted 1/17/22; final plans targeting 8/2022. Updated target letting is 11/18/22. CMAP staff approved obligation deadline extension request 5/2/2022.	3/14/2022
16-19-0033	CTA Green Line Austin Station Accessibility Improvements	CTA	CTA	STP-SF	\$13,930,000	Local	3/31/2023	CON	10/2022	\$0		Final design verification expected 10/2022; Anticipated FTA grant approval not provided.	6/13/2022	Final design verification expected 10/2022; Anticipated FTA grant approval not provided. CMAP staff approved obligation deadline extension request 5/2/2022.	3/16/2022
09-11-0025	Prairie Street Improvements - Wilson Street to Pine Street (Stage 2)	Batavia	Kane/Kendall Council	STP-SF	\$1,527,050	Local	3/17/2023	CON/CE	3/2023 (Auth 1/2023)	\$0		Pre-final plan submittal estimated for 8/2022. ROW certification expeted 9/2022 for the 3/2023 letting	6/28/2022	Pre-final plan submittal estimated for 8/2022. ROW certification expeted 9/2022. Target letting 3/2023. CMAP staff approved obligation deadline extension request 5/2/2022.	3/31/2022
07-94-0027	Joe Orr Rd Extension	Cook DOTH	South Council	STP-SF	\$2,500,000	Local	3/17/2023	CON	4/2023 (Auth 2/2023)	\$0		Pre-final plans submittal targeting 8/2022 and ROW certification targeting 12/2022 for a 4/2023 target letting	6/22/2022	Pre-final plans submittal estimated for 8/2022; target letting 4/2023. CMAP staff approved obligation deadline extension request 5/2/2022.	3/17/2022

Requests for cost increases\$32,157,000

TIP ID	Project	Sponsor	Programmer	Fund Source	Additional STP-SF Requested	Match Source(s)	Date of Request	Phase	Target Let / Auth.	Prior Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Reason for Request
08-06-0028	North Aurora Rd (FAU Route 1509) Pennsbury Ln to Frontenac Rd	Naperville	DuPage Council	STP-SF	\$2,800,000	Local/ICC	10/13/2022	CON	11/2022 (Auth 10/2022)	\$0		Responding to pre-final plans comments; final plans targeting 8/2022 for 11/2022 target letting.	6/9/2022	Request submitted during the FFY 2022 - 2026 call for projects.
03-09-0073	Irving Park Road at Bartlett Road	Streamwood	Northwest Council	STP-SF	\$28,000	Local	11/3/2021	ENG2	Supp	\$79,919		Funds authorized in FFY 2020 converted to obligation on 4/20/22; Project was let for construction on 11/5/2021.	6/30/2022	Additional engineering needed due to right of way delays and significant design revisions to accommodate both IDOT and CCDOH staging requirements
09-11-0025	Prairie Street Improvements - Wilson Street to Pine Street (Stage 2)	Batavia	Kane/Kendall Council	STP-SF	\$34,879	Local	1/6/2022	ENG2	Supp	\$243,600		Pre-final plan submittal estimated for 8/2022. ROW certification expeted 9/2022 for the 3/2023 letting	6/28/2022	Reason not provided. Staff has requested additional information

### FFY 2023

TIP ID	Project	Sponsor	Programmer	Fund Source	STP-SF Programmed	Match Source(s)	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
03-14-0010	U.S. Route 14 Grade Separation at the Canadian National Railway -- Barrington	Barrington	Northwest Council	STP-SF	\$37,947,672	Private, Local, State	9/30/2023	CON/CE	9/2023 (Auth 8/2023)	\$0		Pre-final plans planned for 10/2022, ROW certification planned for 3/2023. Target letting 9/2023.	6/17/2022	No change; Pre-final plans planned for 5/2022, ROW certification planned for 11/2022. Target letting 1/2023.	3/24/2022
07-19-0009	Cottage Grove Avenue grade separation (CREATE GS23a)	Cook DOTH	Cook DOTH	STP-SF	\$2,000,000	TDCH	9/30/2023	ENG1	8/2023	\$0		Phase 1 QBS ad planned for 10/2022	6/28/2022	Phase 1 QBS ad planned for 6/2022	3/28/2022

### FFY 2024

TIP ID	Project	Sponsor	Programmer	Fund Source	STP-SF Programmed	Match Source(s)	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
01-12-0013	LaSalle Street Bridge and Viaduct over Chicago River	CDOT	CDOT	STP-SF	\$39,200,000	SOCC	9/30/2024	CON/CE	11/2023	\$0		Pre-final plans expected to be submitted 3/2023	6/21/2022	Pre-final plans expected to be submitted 3/2023; now targeting 11/2023 letting	3/25/2022

## FFY 2022 - 2026 STP - Shared Fund Active Program Status Report: July 2022

### FFY 2025

TIP ID	Project	Sponsor	Programmer	Fund Source	STP-SF Programmed	Match Source(s)	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
01-98-0072	Milwaukee Avenue from Gale St to Jefferson St (Logan to Armitage stage)	CDOT	CDOT	STP-SF	\$9,440,000	Local	9/30/2025	CON	3/2024	\$0		Phase 2 kick-off anticipated 3/2023; Pre-final plans targeting 6/2023 for 3/2024 letting.	6/28/2022	Phase 2 kick-off anticipated 3/2023; Pre-final plans targeting 6/2023 for 3/2024 letting.	3/28/2022
05-16-0001	16th Street Traffic Improvements	Berwyn	Central Council	STP-SF	\$2,197,468	Local, STP-L	9/30/2025	CON	3/2025	\$0		Phase 2 kick-off anticipated 5/2022; Pre-final plans targeting 7/2023 for a 3/2025 letting	6/30/2022	Phase 2 kick-off anticipated 5/2022; Pre-final plans targeting 7/2022 for a 3/2025 letting	3/31/2022
07-21-0008	Dixie Highway Corridor Improvement Project: 138th St to 159th St	Harvey	South Council	STP-SF	\$1,432,466	TDCH	9/30/2025	ENG1	11/2024	\$0		Phase 1 QBS anticipated to begin 10/2023	6/30/2022	Phase 1 QBS anticipated to begin 10/2023	3/31/2022
01-98-0068	Grand Avenue from Fullerton to Des Plaines (Ogden to Jefferson Road Reconstruction stage)	CDOT	CDOT	STP-SF	\$9,896,891	Local	9/30/2025	CON	6/2025	\$0		Pre-final plans targeting 2/2024 for a 6/2025 letting.	6/28/2022	Pre-final plans targeting 2/2024 for 3/2025 letting.	3/28/2022

### FFY 2026

TIP ID	Project	Sponsor	Programmer	Fund Source	STP-SF Programmed	Match Source(s)	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
01-12-0015	Grand Avenue Bridge over North Branch of the Chicago River	CDOT	CDOT	STP-SF	\$17,600,000	STP-L, Local	9/30/2026	CON	10/2025	\$0		Phase 2 Kick-off anticipated 6/2022	6/21/2022	Phase 2 Kick-off anticipated 6/2022	3/28/2022
07-21-0007	Ashland Ave Complet Streets Road Modernization (120th St to Thornton Rd)	Calumet Park	South Council	STP-SF	\$500,000	TDCH	9/30/2026	ENG1	11/2024	\$0		Phase 1 consultant selection anticipated 11/2022	7/1/2022	Phase 1 consultant selection anticipated 6/2022	3/23/2022
06-16-0007	131st Street from Pulaski Road to Kedzie Avenue	Alsip	Southwest Council	STP-SF	\$3,280,570	Local, STP-L, Econ Dev	9/30/2026	CON	11/2025 (Auth 9/2025)	\$0		Phase 2 consultant selected; kick-off anticipated 9/2022. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	6/27/2022	Phase 2 consultant selected; kick-off anticipated 5/2022. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	3/28/2022
06-16-0007	131st Street from Pulaski Road to Kedzie Avenue	Alsip	Southwest Council	STP-SF	\$825,000	Local, STP-L, Econ Dev	9/30/2026	CE	11/2025 (Auth 9/2025)	\$0		Phase 2 consultant selected; kick-off anticipated 9/2022. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	6/27/2022	Phase 2 consultant selected; kick-off anticipated 5/2022. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	3/28/2022
08-20-0022	Bicycle and Pedestrian Overpass over IL 83	Elmhurst	DuPage Countil	STP-SF	\$278,400	Local	9/30/2026	CE	11/2024 (Auth 9/2024)	\$0		Design approval anticipated 8/2022; Pre-finals anticipated 6/2024; Target 11/2024 letting. Requested reprogramming in FFY2025 to align with STP-L funded CON phase. Request will be held until funds become available in that year.	6/24/2022	Public meeting held 9/13/21; Fed coordination 11/16/21; DA anticipated 6/2022; Pre-finals anticipated 6/2024; Target 11/2024 letting.	3/25/2022
03-21-0003	IL 59 Bicycle and Pedestrian Overpass	Streamwood	Northwest Council	STP-SF	\$482,855	Local, TAP-L, ITEP	9/30/2026	CON/CE	3/1/2024 (Auth 1/2024)	\$0		Design approval received 4/27/22; Pre-final plans submittal anticipated 7/2023 for a 3/2024 target letting.	6/3/2022	Phase 1 DA expected 6/2022; Pre-final plans submittal anticipated 7/2023 for a 3/2024 target letting.	3/9/2022