

## CMAQ/TAP Schedule Change Request Form

### Project Identification

TIP ID	04-21-0012	Sponsor	IDOT – D1
Project Location Description	US 20 (Lake St.) from I-294 (Tri-State Tollway) to Wolf Rd.		

### Currently Programmed Schedule

Phase	Programmed FFY
ENG1	In - House
ENG2	N/A
ROW	N/A

CONST	FFY 25
-------	--------

Phase	Programmed FFY
ENG	
IMP	

### Requested Schedule

Phase	Starting FFY	Actual or Anticipated Authorization Date
ENG1	In - House	
ENG2	N/A	
ROW	N/A	

CONST	FFY 24	
-------	--------	--

Phase	Starting FFY	Actual or Anticipated Authorization Date
ENG		
IMP		

### Reason for Request

Check here if the reason is a scope change  and complete a [Scope Change Request](#) form.

on-going material shortages and so we'd like to do an earlier letting to let contractors to start placing material orders and before inflation pushes costs even higher

### Additional Comments



## **Project Identification**

Please provide the project identification exactly as it appears in the CMAQ or TAP programs. The current Program Summary Report can be found on the CMAQ Program Management and Resources page of the CMAP website (<http://www.cmap.illinois.gov/mobility/strategic-investment/cmaq/program-management-resources>).

## **Currently Programmed Schedule**

Please provide the currently programmed federal fiscal year (FFY) for every phase (use the appropriate phases for your project), including completed phases. The FFY begins on October 1 and ends September 30 of each year. Enter N/A for ROW if no ROW is required for the project.

## **Requested Schedule**

Please provide the requested starting federal fiscal year (FFY) for every phase (use the appropriate phases for your project), including completed phases, and the actual or anticipated date of federal authorization (or letting date for the Construction phase). For phases that are not federally funded, indicate the date that contracts will be executed or in-house work will begin. The FFY begins on October 1 and ends September 30 of each year. Enter N/A for ROW if no ROW is required for the project.

Note: If the requested schedule change moves a phase(s) into any year earlier than the year it was initially programmed in, the phase's sunset year will be changed to a corresponding earlier year. For example, if funds that were initially programmed in FFY15, with a sunset of FFY17 are reprogrammed in FFY14, the sunset will be changed to FFY16. Schedule change requests to move a phase(s) to a later year will not, however, result in the sunset year moving back as well. For example, if funds that were initially programmed in FFY15, with a sunset of FFY17 are reprogrammed in FFY16, the sunset will remain FFY17.

## **Reason for Request**

Briefly describe the reason for the schedule change (this information will be used to develop the PSC agenda).

## **Additional Comments**

Provide any additional information that may assist CMAP staff and the PSC with consideration of this request. Use this space to explain any entries above that were left blank, or to clarify any of your above responses.

**For the submittal procedures that apply to this form, see the [Change Request Procedures](#) document.**

**Submit this completed form to your Planning Liaison (PL) for review and submittal to CMAP. For sponsors noted as exceptions to PL review in the procedures above, please submit to the project contact for transmittal to CMAP.**

**Requests should be submitted according to the schedule outlined on the current calendar of [Transportation Meetings and Deadlines](#). Requests received after the CMAQ Revision Request deadline for a particular PSC meeting will not be considered until the next scheduled meeting.**