

CMAQ/TAP Cost Change Request Form

Project Identification

TIP ID	08-15-0036	Sponsor	IDOT – D1
Project Location Description	IL 38 at County Farm Road		

Currently Programmed Funding – Before cost change(s)

Phase	Programmed FFY	Programmed Total Cost (\$000's)	Programmed Federal Cost (\$000's)	Programmed Federal Share (%)	Federal Fund Source	Match Fund Source	Phase Accomplished*
ENG1	FY 2015	363					<input type="checkbox"/>
ENG 2	FY 2015	800					<input type="checkbox"/>
ROW	FY 2023	2600					<input type="checkbox"/>
CONST	FY 2025	7,333	5,866	80%	CMAQ	IL/Local	<input type="checkbox"/>
CE	FY 2025	880	704	80%	CMAQ	IL/Local	
Total		11,976	6,570	80%	CMAQ	IL/Local	

Phase	Programmed FFY	Programmed Total Cost (\$000's)	Programmed Federal Cost (\$000's)	Programmed Federal Share (%)	Federal Fund Source	Match Fund Source	Phase Accomplished*
ENG							<input type="checkbox"/>
IMP							<input type="checkbox"/>
Total							

Actual/Estimated Costs and Schedule – Including cost change(s)

Phase	Starting FFY	Current Total Cost (\$000's)	Current Federal Cost (\$000's)	Current Federal Share (%)	Federal Fund Source	Local Match Fund Source	Actual or Anticipated federal authorization date**
ENG1	FY 2015	363					
ENG 2	FY 2015	800					
ROW	FY 2023	2600					
CONST	FY 2026	21,473	17,178	80%	CMAQ	IL/Local	
CE	FY 2026	880	704	80%	CMAQ	IL/Local	
Total	FY 2026	26,116	17,882	80%	CMAQ	IL/Local	

Phase	Starting FFY	Current Total Cost (\$000's)	Current Federal Cost (\$000's)	Current Federal Share (%)	Federal Fund Source	Local Match Fund Source	Actual or Anticipated FTA Grant approval date***
ENG							
IMP							
Total							

Requested Cost Changes (+/-)

Check all that apply: Cost Increase Transfer of Funds Reinstatement of Deferred Funds

Phase	Starting FFY	Additional Total Cost (\$000's)	Additional Federal CMAQ Funds(\$000's)	Revised Federal Share (%)	Transfer to/from phase(s)
ENG1					
ENG 2					
ROW					
CONST	FY 2026	14,140	11,312	80%	
CE					
Total	FY 2026	14,140	11,312	80%	

Phase	Starting FFY	Additional Total Cost (\$000's)	Additional Federal CMAQ Funds (\$000's)	Revised Federal Share (%)	Transfer to/from phase(s)
ENG					
IMP					
Total					

Reason for Request

Check here if the reason is a scope change and complete a [Scope Change Request](#) form.

In the final stages of the corridor improvements, the proposed drainage for the two intersection improvements no longer meets design standards and as part of the corridor study we are revising all drainage and ROW.

State and Federal Project Information

Select One.

- State/Federal Project or Grant Numbers Provided Below
 Most recently *approved* PPI Form Attached
 Local Agency Agreement Attached

Phase	State Job Number	Federal Project Number	FTA Grant Number
	X-00-000-00	XXX-0000(000)	IL-XX-XXXX-XX
ENG1	P-91-166-02		
ENG 2	D-91-177-13		
ROW	R-91-032-09		
CONST	C-91-177-13	8JIX(582)	
ENG			
IMP			

Additional Comments