



## MEMORANDUM

**To:** CMAQ and TAP-L Project Selection Committee

**From:** CMAP Staff

**Date:** February 2, 2023

**Subject:** CMAQ/TAP-L Project Change Requests

**Purpose:** Details of the change requests for consideration on February 9, 2023

**Action Requested:** Approval

---

---

Project sponsors requested consideration of changes to 13 projects/segments. The sponsors' requests are included in the meeting packet.

	CMAQ					
	2023	2024	2025	2026	2027	Request
Current Program*	\$191,976,621	\$98,173,312	\$143,302,124	\$107,972,640	\$0	
Unprogrammed Balance*	-\$16,156,992	\$24,134,484	-\$18,548,172	\$19,276,391	\$129,794,012	
<b>Sponsor requested changes - for Committee consideration</b>						
Elgin (09-09-0007)	\$2,308,559					Reinstatement for Con in FFY 2023
Dupage County DOT (08-19-0025)	\$730,000					Cost increase for Con in FFY 2023
IDOT (04-21-0010)		\$161,000	-\$161,000			Advance Con from 2025 to 2024
IDOT (05-21-0002)		\$62,000	-\$62,000			Advance Con from 2025 to 2024
IDOT (06-21-0009)		\$920,000	-\$920,000			Advance Con from 2025 to 2024
IDOT (02-21-0005)		\$290,000	-\$290,000			Advance Con from 2025 to 2024
IDOT (10-21-0013)		\$146,000	-\$146,000			Advance Con from 2025 to 2024
IDOT (10-21-0012)		\$65,000	-\$65,000			Advance Con from 2025 to 2024
IDOT (04-21-0011)		\$155,000	-\$155,000			Advance Con from 2025 to 2024
IDOT (12-21-0027)		\$422,000	-\$422,000			Advance Con from 2025 to 2024
IDOT (04-21-0012)		\$167,000	-\$167,000			Advance Con from 2025 to 2024
IDOT (02-21-0004)		\$65,000	-\$65,000			Advance Con from 2025 to 2024
IDOT (02-21-0006)		\$94,000	-\$94,000			Advance Con from 2025 to 2024
Sum of Changes From Requests	\$3,038,559	\$920,000	-\$920,000	\$0	\$0	
<b>Sum of Recommended Changes</b>	<b>\$3,038,559</b>	<b>\$920,000</b>	<b>-\$920,000</b>	<b>\$0</b>	<b>\$0</b>	
<b>Recommended Revised Program</b>	<b>\$195,015,180</b>	<b>\$99,093,312</b>	<b>\$142,382,124</b>	<b>\$107,972,640</b>	<b>\$0</b>	
Rec. Rev. Unprogrammed Balance	-\$19,195,551	\$23,214,484	-\$17,628,172	\$19,276,391	\$129,794,012	

**For Committee Consideration:**

Project	Request	Action
<b>Elgin– Elgin Bikeway Route 4 (09-09-0007)</b> The project is programmed for \$2,308,559 CMAQ in MYB for construction.	<p>The sponsor requests a reinstatement of \$2,308,559 CMAQ for construction and construction engineering.</p> <p>The project is on target for the April 28<sup>th</sup>, 2023, State letting. Pre-final plans were submitted to IDOT in November 2022, and Final plans were submitted to IDOT on January 16, 2023. No land acquisition is required.</p>	Approval of the reinstatement for the \$2,308,559 CMAQ for construction and construction engineering.

<b>Project</b>	<b>Request</b>	<b>Action</b>
<b>DuPage County DOT – Central Signal System Expansion #4 (08-19-0025)</b> The project has \$6,035,152 CMAQ in Advance Construction status for construction and construction engineering in 2022.	The sponsor requests a cost increase of \$730,000 CMAQ for construction to cover higher costs than estimated.  The project was re-ranked and it remained at 15 <sup>th</sup> among the FFY 2020-2024 signal interconnect projects. The project is ahead of two projects that received funding in that cycle.	Approval of the \$730,000 CMAQ cost increase for construction.
<b>IDOT- 17th Ave. from I-290 (Eisenhower Expy) to 14th S. (04-21-0010)</b> The project has \$161,000 CMAQ in FFY 2025 for construction.	The sponsor requests a schedule change to move up the \$161,000 CMAQ for construction from 2025 to 2024.	Approval of the schedule change for construction from 2025 to 2024.
<b>IDOT- 26<sup>th</sup> St. at Riverside Dr. (05-21-0002)</b> The project has \$62,000 CMAQ in FFY 2025 for construction.	The sponsor requests a schedule change to move up the \$62,000 CMAQ for construction from 2025 to 2024.	Approval of the schedule change for construction from 2025 to 2024.
<b>IDOT- Devon Ave from IL 50 to Kenton Ave/Lemont Ave (02-21-0005)</b> The project has \$290,000 CMAQ in FFY 2025 for construction.	The sponsor requests a schedule change to move up the \$290,000 CMAQ for construction from 2025 to 2024.	Approval of the schedule change for construction from 2025 to 2024.
<b>IDOT- IL 131 at MLK Dr. (10-21-0013)</b> The project has \$146,000 CMAQ in FFY 2025 for construction.	The sponsor requests a schedule change to move up the \$146,000 CMAQ for construction from 2025 to 2024.	Approval of the schedule change for construction from 2025 to 2024.
<b>IDOT- IL 131 from Saratoga St. to IL-137 (10-21-0012)</b> The project has \$65,000 CMAQ in FFY 2025 for construction.	The sponsor requests a schedule change to move up the \$65,000 CMAQ for construction from 2025 to 2024.	Approval of the schedule change for construction from 2025 to 2024.
<b>IDOT- IL 43 from Armitage Ave to IL-64 (04-21-0011)</b> The project has \$155,000 CMAQ in FFY 2025 for construction.	The sponsor requests a schedule change to move up the \$65,000 CMAQ for construction from 2025 to 2024.	Approval of the schedule change for construction from 2025 to 2024.
<b>IDOT- IL 7 from 7<sup>th</sup> St. to Adelman Dr. (12-21-0027)</b> The project has \$422,000 CMAQ in FFY 2025 for construction.	The sponsor requests a schedule change to move up the \$422,000 CMAQ for construction from 2025 to 2024.	Approval of the schedule change for construction from 2025 to 2024.

<b>Project</b>	<b>Request</b>	<b>Action</b>
<b>IDOT- US 20 from I-294 to Wolf Rd. (04-21-0012)</b> The project has \$167,000 CMAQ in FFY 2025 for construction.	The sponsor requests a schedule change to move up the \$167,000 CMAQ for construction from 2025 to 2024.	Approval of the schedule change for construction from 2025 to 2024.
<b>IDOT- US 41; US 41 at Church St. &amp; Church St. at Niles Center Rd. (02-21-0004)</b> The project has \$65,000 CMAQ in FFY 2025 for construction.	The sponsor requests a schedule change to move up the \$65,000 CMAQ for construction from 2025 to 2024.	Approval of the schedule change for construction from 2025 to 2024.
<b>IDOT- US 41 at Main St. (02-21-0006)</b> The project has \$94,000 CMAQ in FFY 2025 for construction.	The sponsor requests a schedule change to move up the \$94,000 CMAQ for construction from 2025 to 2024.	Approval of the schedule change for construction from 2025 to 2024.
<b>IDOT- 79<sup>th</sup> St. from 88<sup>th</sup> Ave to IL 50 (06-21-0009)</b> The project has \$920,000 CMAQ in FFY 2025 for construction.	The sponsor requests a schedule change to move up the \$920,000 CMAQ for construction from 2025 to 2024.	Approval of the schedule change for construction from 2025 to 2024.