

CMAQ/TAP Cost Change Request Form

Project Identification

TIP ID	02-21-0002	Sponsor	Village of Glencoe
Project Location Description	Green Bay Trail at Hazel Avenue Crossing		

Currently Programmed Funding – Before cost change(s)

Phase	Programmed FFY	Programmed Total Cost (\$000's)	Programmed Federal Cost (\$000's)	Programmed Federal Share (%)	Federal Fund Source	Match Fund Source	Phase Accomplished*
ENG1							<input type="checkbox"/>
ENG 2	2022	25	0	0	N/A	Local	<input type="checkbox"/>
ROW							<input type="checkbox"/>
CONST	2023	275	220	80	TAP-L	Local	<input type="checkbox"/>
CE	2023	25	0		N/A	Local	
Total		300	220	73			

Phase	Programmed FFY	Programmed Total Cost (\$000's)	Programmed Federal Cost (\$000's)	Programmed Federal Share (%)	Federal Fund Source	Match Fund Source	Phase Accomplished*
ENG							<input type="checkbox"/>
IMP							<input type="checkbox"/>
Total							

Actual/Estimated Costs and Schedule – Including cost change(s)

Phase	Starting FFY	Current Total Cost (\$000's)	Current Federal Cost (\$000's)	Current Federal Share (%)	Federal Fund Source	Local Match Fund Source	Actual or Anticipated federal authorization date**
ENG1							
ENG 2	2021	33	0	0	N/A	Local	
ROW							
CONST	2022	534	427	80	TAP-L	Local	4/29/2022
CE	2022	64	0	0	N/A	Local	
Total		631	427	67			

Phase	Starting FFY	Current Total Cost (\$000's)	Current Federal Cost (\$000's)	Current Federal Share (%)	Federal Fund Source	Local Match Fund Source	Actual or Anticipated FTA Grant approval date***
ENG							
IMP							
Total							

Requested Cost Changes (+/-)

Check all that apply: ☒ Cost Increase ☐ Transfer of Funds ☐ Reinstatement of Deferred Funds

Phase	Starting FFY	Additional Total Cost (\$000's)	Additional Federal CMAQ Funds(\$000's)	Revised Federal Share (%)	Transfer to/from phase(s)
ENG1					
ENG 2					
ROW					
CONST	-1 (2022)	+284	+207	80	
CE		0			
Total		+284	+207		

Phase	Starting FFY	Additional Total Cost (\$000's)	Additional Federal CMAQ Funds (\$000's)	Revised Federal Share (%)	Transfer to/from phase(s)
ENG					
IMP					
Total					

Reason for Request

Check here if the reason is a scope change ☐ and complete a [Scope Change Request](#) form.

The cost of the project increased due to the increase in retaining wall length due to survey, increased number of light poles due to photometric readings and the increased cost of materials due to recent bids coming in on other projects.

State and Federal Project Information

Select One.

- ☐ State/Federal Project or Grant Numbers Provided Below
☒ Most recently *approved* PPI Form Attached
☐ Local Agency Agreement Attached

Phase	State Job Number X-00-000-00	Federal Project Number XXX-0000(000)	FTA Grant Number IL-XX-XXXX-XX
ENG1	P-		
ENG 2	D-		
ROW	R-		
CONST	C-91-132-22	8WYN(211)	
ENG			
IMP			

Additional Comments